



JAGD Construction

Air Compressor – Daily Inspection Checklist

Project Name: _____

Inspection / Maintenance Item	OK	Needs Attention	Comments
Engine oil level correct			
Coolant level correct			
Fuel level sufficient			
No visible fluid leaks			
Air filters clean			
Moisture drained from system			
Hoses and fittings secure			
Guards and covers secure			
Gauges operating properly			
Emergency shutdown functional			

Photo Documentation

Additional Comments:

Name: _____ Signature _____ Date: _____



JAGD Construction

Dust Collector – Daily Inspection Checklist

Project Name: _____

Inspection / Maintenance Item	OK	Needs Attention	Comments
Guards and access panels secure			
Emergency stops functional			
Warning labels legible			
No visible damage or leaks			
Filter bags/cartridges intact			
Differential pressure normal			
Hopper free of buildup			
Dust discharge operating			
Control panel indicators normal			
No alarm conditions present			

Photo Documentation

Additional Comments:

Name: _____ Signature _____ Date: _____



JAGD Construction

Blast Machine – Daily Inspection Checklist

Project Name: _____

Inspection / Maintenance Item	OK	Needs Attention	Comments
Machine frame and guards intact			
Emergency stop functional			
Access doors secured			
Screens free of blockage			
Magnetic separator clean			
Conveyors operating smoothly			
Air lines free of leaks			
Bearings lubricated			
No abnormal vibration or noise			

Photo Documentation

Additional Comments:

Name: _____ Signature _____ Date: _____



JAGD Construction

Vacuum – Daily Inspection Checklist

Project Name: _____

Inspection / Maintenance Item	OK	Needs Attention	Comments
Blower operating normally (28" Hg)			
Hoses free of damage			
Boom and joints operate smoothly			
Tank free of excessive buildup			
Rear door seals intact			
Door latching secure			
Sludge pump functional			
Valves operate smoothly			
No hydraulic leaks observed			

Photo Documentation

Additional Comments:

Name: _____ Signature _____ Date: _____